

Grantee: Kentucky

Grant: B-10-DF-21-0001

April 1, 2015 thru June 30, 2015 Performance Report



Grant Number:

B-10-DF-21-0001

Obligation Date:**Award Date:**

11/10/2010

Grantee Name:

Kentucky

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$13,000,000.00

Grant Status:

Active

QPR Contact:

Jennifer Peters

LOCCS Authorized Amount:

\$13,000,000.00

Estimated PI/RL Funds:**Total Budget:**

\$13,000,000.00

Disasters:**Declaration Number**

FEMA-1912-KY

Narratives**Disaster Damage:**

COMMONWEALTH OF KENTUCKY
 AMENDED ACTION PLAN (#2) FOR
 CDBG 2010 DISASTER RECOVERY FUNDS

U.S. Department of Housing and Urban Development
 Docket No. FR-5452-N-01
 Federal Register: November 10, 2010 (Volume 75, Number 217)

Steven L. Beshear, Governor

Tony Wilder, Commissioner

Prepared by:
 Office of Federal Grants
 Department for Local Government
 1024 Capital Center Drive, Suite 340
 Frankfort, Kentucky 40601

TABLE OF CONTENTS	PAGE
SUMMARY OF CHANGES	3
INTRODUCTION	3
THE EFFECT OF DISASTERS AND KENTUCKY RECOVERY NEEDS	4
FEDERAL AND STATE RESPONSES TO DATE	4
CONSULTATION WITH LOCAL GOVERNMENTS	4
FEDERALLY DESIGNATED DISASTER AREAS ELIGIBLE FOR ASSISTANCE	5
PROMOTION OF SHORT TERM/LONG TERM RECOVERY	7
DEMONSTRATION OF PROJECTED UNMET NEEDS	7
METHOD OF DISTRIBUTION	7
ANTI-DISPLACEMENT AND RELOCATION	8
HIGH QUALITY, DURABILITY AND ENERGY EFFICIENCY	9
ACTION PLAN AMENDMENTS	9
MONITORING	9
STEPS THE COMMONWEALTH WILL TAKE TO AVOID OR MITIGATE OCCURENCES OF FRAUD, ABUSE AND MISMANAGEMENT	10



ADMINISTRATION AND STAFFING	10
NATIONAL OBJECTIVE	10
ADMINISTRATIVE COSTS	10
PROGRAM CHANGES THROUGH CONTRACT AMENDMENTS	10
DOCUMENTATION	10
REPORTING	10
CITIZENS COMPLAINTS	11
REGULATORY REQUIREMENTS	11
APPENDIX A: CITIZENS PARTICIPATION AND PUBLIC COMMENT	12
APPENDIX B: CERTIFICATION OF STATE GOVERNMENT AND WAIVERS	13
LEGAL NOTICE OF FILING THE ACTION PLAN	15
STATEMENT OF PUBLIC COMMENT PERIOD ON AMENDED ACTION PLAN	16
Summary of Changes	

After consultation with HUD and local governments, the following changes have been made:

Page 4, Paragraph 3 was added: The Department for Local Government requested applications from affected local governments for the \$12,350,000 allocation. However, the total amount requested did not equal the total allocation; therefore DLG has a balance left to distribute. DLG worked with applicants to determine whether more funds were needed in excess of the previously set \$300,000 maximum award. Many applicants indicated that additional funds were needed to complete the project that they had inck to comply with the \$300,000 maximum. In addition, DLG will also reevaluate current CDBG projects and applications to see if they were in response to the 2010 flooding. If the projects fit within the DRI parameters, the DRI allocation will be used to fund these CDBG projects. If additional DRI funds remain after increasing the grant maximum for current DRI applicants and using DRI funds for current eligible CDBG projects and applications, then DLG will call for additional project applications from local governments using its normal procedure.

Page 5, Paragraph 3 was added: On October 28th, 2011, DLG solicited feedback from current 2010 DRI applicants asking if additional funds were needed to complete the projects, and if so, how much. This feedback assisted us in determining changes to the Action Plan.

Page 8, Paragraph 5, the following sentence was deleted: The maximum grant amount per jurisdiction was omitted.

Page 17, a new public comment period was referenced for the amended (#2) action plan.

INTRODUCTION

The Commonwealth of Kentucky through the Department for Local Government (DLG) is required to publish an Action Plan for Disaster Recovery (Action Plan) that describes the proposed use of the U.S. Department of Housing and Urban Development (HUD) Community Development Block Grant (CDBG) funding associated with the Supplemental Appropriations Act, 2010 (Public Law 111-212, approved July 29, 2010) for disaster relief, long term recovery, and restoration of infrastructure, housing, and economic revitalization in the areas affected by severe storms and flooding from May 1, 2010 through June 1, 2010.

This document will describe:

- The citizen participation process used to develop the Action Plan;
- Eligible areas and applicants, methodology used to distribute the funds;
- Activities for which funding may be used; and
- Grant administration standards.

This Action Plan will be used by the state to guide the distribution of CDBG funds for the necessary expenses related to disaster relief, long-term recovery and restoration of infrastructure, housing and economic revitalization in Presidential declared disaster areas, as directed by Public Law 111-212 and HUD. This Action Plan is in response to the U.S. Department of Housing and Urban Development's Notice of Funding Availability provided in Federal Register/Volume 75, No. 217, Docket No. FR-5452-N-01. These funds may not be used for activities reimbursable by, or for which funds are made available by, the Federal Emergency Management Agency (FEMA), the Army Corps of Engineers, however, these funds may be used as matching funds for those funding sources.

This Action Plan will be used by the state to guide the distribution of \$12,350,000 (net of administration) CDBG funds for the necessary expenses related to disaster relief, long-term recovery and restoration of infrastructure, housing and economic revitalization in Presidential declared disaster areas.

The Department for Local Government requested applications from affected local governments for the \$12,350,000 allocation. However, the total amount requested did not equal the total allocation; therefore DLG has a balneiftdstie&ma;spDwrehwihapiattdtrmnwehemrfnswrneeinecesotepevosyst\$0,00mxmuad&mnpMnyapiansidctdhaadditional funds were needed to complete the project that they had initially applied for and after consulting with applicants, it became apparent that many projects were scaled back to comply with the \$300,000 maximum. In addition, DLG will also reevaluate current CDBG projects and applications to see if they were in response to the 2010 flooding. If the projects fit within the DRI parameters, the DRI allocation will be used to fund these CDBG projects. If additional DRI funds remain after increasing the grant maximum for current DRI applicants and using DRI funds for current eligible CDBG projects and applications, then DLG will call for additional project applications from local governments using its normal procedure.

THE EFFECT OF THE DISASTERS AND KENTUCKY'S RECOVERY NEEDS

The magnitude of the effects of the 2010 disaster on the Commonwealth has been among the worst in its history. Eighty-three (83) Kentucky counties out of 120 have been included in this presidentially declared disaster.

DR-1912, a major disaster declaration, provides funding for assistance in 83 counties as a result of strong thunderstorms which produced tornadoes, floods, hail, mudslides and landslides, which resulted in over \$74,819,677 of unmet needs.

FEDERAL AND STATE RESPONSES TO DATE

From the disaster incident (DR-1912), the federal and state governmental agencies worked together to provide funds to the areas that desperately needed assistance. Their cooperation has resulted in the timely provision of assistance to local governments and individuals in the impacted areas. FEMA has provided over \$20 million in individual assistance and over \$18 million in public assistance, which was matched with funds from the Commonwealth of Kentucky.

FEMA's response to the disasters has been met by a renewed and energetic response by Kentucky's Emergency Management agency team. There is a new emphasis in getting funds to local units of government and individuals thereby setting in motion efforts for a quick recovery.

CONSULTATION WITH LOCAL GOVERNMENTS

On February 14th, 2011, DLG solicited feedback from local units of government, including the HUD Entitlements, in the 83



described above.

Allocation: \$12,350,000

Administration

DLG will set aside \$390,000 of its CDBG Disaster Recovery Funds for the state's costs associated with administering the Program. This constitutes three percent (3%) of the State's CDBG Disaster Recovery administration allocation of 5%. These funds will be used by the Office of Federal Grants for expenses associated with administering the 2010 CDBG Disaster Recovery Program, including direct personnel services and fringe benefits of DLG CDBG staff, direct and indirect expenses incurred in the proper administration of the state's program and monitoring activities respective to Disaster Recovery grants awarded to units of local government. The additional 2% will be the maximum allowable grantee administrative cost per project.

Allocation: \$650,000

ANTI-DISPLACEMENT AND RELOCATION

Recipients implementing activities identified in this Action Plan are expected to ensure the assistance and protections afforded to any persons or entities under the Uniform Relocation Assistance and Real Property Acquisition Policies (URA) of 1970, as amended and section 104 (d) of the Housing and Community Development Act of 1974 (HCD) as amended.

HIGH QUALITY, DURABILITY AND ENERGY EFFICIENCY

Any housing activity involving the construction and rehabilitation of multi-family and single-family dwellings must meet all building codes and standards adopted and enforced by the Commonwealth of Kentucky as well as any local ordinances that exceed the State codes and standards. On an effective basis, considering construction and operating costs over the life cycle of the structure. Efficiency may be demonstrated through design based on LEED, Green Globes, Energy Star and/or other comparable guidelines and rating systems. Historic, aesthetic and local sourced materials shall be afforded value in this analysis.

PROVISION OF ADEQUATE, FLOOD-RESISTANT HOUSING FOR ALL INCOME GROUPS THAT LIVED IN THE DISASTER IMPACTED AREAS

The Commonwealth of Kentucky will encourage the grant recipients' to provide information about affordable housing choice available from the various housing agencies such as the KY Housing Corporation, Public Housing Authorities and federal agencies such as HUD, Rural Development and FEMA to the residents affected by the disaster using all forms of media. Many impacted communities have convened a long term recovery committee. An integral responsibility of these committees is developing strategic solutions to address unmet housing needs. Local Continuums of Care have been actively engaged in the long term recovery committees to ensure that the homeless or those at risk of homelessness due to flooding have adequate housing and support services.

ACTION PLAN AMENDMENTS

The following events would require a substantial amendment to the Action Plan:

- Addition or deletion of any allowable activity described in the Plan;
- Change in the planned beneficiaries.

Substantial amendments to the Disaster Recovery Action Plan, if any will be published on the DLG website and emailed to the affected units of local government and will provide for a public comment period. All comments will be considered.

MONITORING

DLG will utilize time-tested Commonwealth of Kentucky CDBG Program monitoring policies and procedures for ensuring compliance with federal guidelines. These policies and procedures are consistent with those used by HUD to monitor state-administered and entitlement program. In addition, the Auditor of Public Accounts and HUD frequently perform monitoring or auditing to ensure that DLG is in compliance with state and federal rules and regulations and to assist the state in providing guidance to CDBG recipients. The CDBG Program responds to these independent internal audit functions by modifying internal and external administration of the funding. DLG may conduct at least one monitoring visit for every grant project that receives CDBG Disaster Recovery funds, unless staff determines more visits are necessary. The on-site visit is a structured review conducted by DLG staff at locations where project activities are being carried out and project records are being maintained. These visits combine on-site technical assistance with compliance review. The grantee must ensure that all records relating to the award are available at DLG's monitoring.

DLG will use its existing monitoring process to ensure that all contracts funded under this disaster recovery allocation are carried out in accordance with federal and state laws, rules and regulations.

DLG will develop a revised monitoring checklist to include set of questions designed to address the non-duplication of benefits issue.

STEP THE COMOWEATHILLAKETO AVIDORMIIGA ECCURCEFFAU, USNMSM NEMT/ & Amiisrion Safi & l&a; ; /ptDG & mqusffio Fdr l rans will provide technical assistance to local government grant recipients and undertake administrative and monitoring activities to ensure compliance with applicable federal requirements.

National Objective

All activities must meet one of the three national objectives set out in the Housing and Community Development Act (address slum and blight, urgent need or primarily benefit low and moderate income people). At least 50% of the Disaster Recovery funding will be used for activities that meet the national objective of primarily benefiting persons of low and moderate (LMI) income.

Administrative Costs

Grantees are strongly encouraged to minimize their administrative costs in order for program activities to be maximized. To promote this goal, the amount of allowable grantee administrative costs will be capped at 2 percent (2%) per project.

Program Changes through Contract Amendments

All grantees will be encouraged to carefully plan projects that meet the stated requirements and to specify activities, associated costs and proposed accomplishments and beneficiaries in order to reduce the need for amending contracts. Grantees must contact DLG prior to requesting an amendment or contract modification that affects the budget, activities, beneficiaries or time frame for accomplishing the proposed activities. Substantial amendments may be cause to review the entire application to determine if the project is meeting its stated goals and its timelines.

Documentation

The use of the disaster funding is contingent upon certain requirements, both the state and local government will be expected to certify that these requirements will be met or carried out. The chief elected official authorized by the local governing body to



apply for funds will be required to certify in writing that the grant will be carried out in accordance with applicable laws and regulations. In addition, local governments will be required to submit or maintain documentation that fully supports the application submitted to the State. Failure to document project need as a result of the disaster(s), or to mitigate the effects of future disasters, will result in an application being declared ineligible. If this discovery is made after a project award, the contract with the local government will be terminated and the local government will have to repay any funds received to that point.

Reporting

Each grant recipient must report as to the status of activities undertaken and the funds drawn. This form will be provided by DLG. Additional reporting requirements (i.e., annual audits, contractual obligations and minority business enterprise reports, as applicable) will be specified in the grant agreement.

Citizen Complaints

All grantees should establish procedures for responding to citizens' complaints regarding activities carried out utilizing these funds. Citizens should be provided with an appropriate address, phone number and times during which they may submit such complaints. Grantees should provide a written response to every citizen complaint within 15 working days of receipt of the complaint.

Regulatory Requirements

Grantees must comply with fair housing, nondiscrimination, labor standards, and environmental requirements applicable to the CDBG Program, as follows:

1. Fair Housing: Each grantee will be required to take steps to affirmatively further fair housing; and when gathering public input, planning and implementing housing related activities, will include participation by neighborhood organizations, community development organizations, social service organizations, community housing development organizations and members of each distinct affected neighborhood which might fall into the assistance category of low and moderate income communities.
2. Nondiscrimination: Each grantee will be required to adhere to the State's established policies which ensure that no person be excluded, denied benefits or subjected to discrimination on the basis of race, color, national origin, religion, sex, familial status, and/or mental handicap under any program funded in whole or in part by federal CDBG funds. Grantees will be required to document compliance with all nondiscrimination laws, executive orders, and regulations.
3. Labor Standards: Each grantee will be required to oversee compliance with Davis-Bacon labor standards and related laws and regulations. Regulations require all laborers and mechanics employed by contractors and subcontractors on CDBG funded or CDBG assisted public works construction contracts in excess of \$2,000, or residential construction or rehabilitation projects involving eight or more units be paid wages not less than those prescribed by the Department of Labor and in accordance with Davis Bacon Related Acts.
4. Environmental: Specific instructions concerning environmental requirements at (24 CFR Part 58) will be made available to all grantees. Some projects may be exempt from the environmental assessment process, but all grantees will be required to submit a Request for Release of Funds and Certification. Funds will not be released for expenditure until DLG is satisfied that the appropriate environmental review has been conducted. Grantees will not use CDBG disaster recovery funds for any activity in an area delineated as a special flood hazard area in FEMA's most current flood plain maps unless it also ensures that the action is designed or modified to minimize harm to or within the floodplain in accordance with Executive Order 11988 and 24 CFR Part 55.

All suspected cases of fraud or abuse will be reported to the Auditor of Public Accounts. The Auditor will make a determination on further investigation.

Public Comment:

APPENDIX A: CITIZENS PARTICIPATION AND RESPONSE TO PUBLIC COMMENT

The Draft Disaster Action Plan was released for public comment on March 1, 2011. The public comment period for the document ran from March 1, 2011 through March 9, 2011. The Draft Plan was posted on the website of the Department for Local Government (www.dlg.ky.gov). The Draft Plan was also emailed to all Area Development Districts, cities and counties in Kentucky. DLG also requested cities and counties to respond to a disaster survey seeking comments about the types of projects needed to help them recovery from the disaster event. Over 50 responses were received which helped with the formulation of the Draft Action Plan.

The comments received by DLG and the response to the Draft Action Plan are as follows:

- 1). Comment from a party of the Red River Wastewater Authority to assist with the partial funding of the construction of a regional wastewater treatment facility.

DLG response-this project may be eligible, however, additional review would be necessary.

- 2). Comment received for an Area Development District asking about the 2008 disaster funds and wanting some ideas to give their local government representatives about eligible projects.

DLG response-eligible projects consists of the following examples: infrastructure restoration, job retention, economic revitalization, high capacity permanent generators, demolition, individual housing restoration, housing relocation, flood proofing, financial assistance, and homeownership.

- 3). Comment received from the Logan County Judge/Executive about the possibility of funding the construction of a road bridge to provide for the safe passage of residents cut-off by flood waters.

DLG response-this appears to be an eligible activity for the disaster funds and the county is encouraged to submit an application for assistance when the funds are made available.

- 4). Comment received from the Lyon County Judge/Executive about the possibility of receiving funding for the elevation of a county road that is continually covered by flood waters.

DLG response-this appears to be an eligible activity for the disaster funds and the county is encouraged to submit an



application for assistance when the funds are made available.

APPENDIX B: CERTIFICATES FOR STATE GOVERNMENTS, WAIVER AND ALTERNATIVE REQUIREMENTS

In accordance with the applicable statutes and the regulations governing the consolidated plan and the Supplemental Appropriations Act, 2010, the State certifies that:

- a). The state certifies that it will affirmatively further fair housing, which means that it will conduct an analysis to identify impediments to fair housing choice within the state, take appropriate actions to overcome the effects thereof. (See 24 CFR 570.487 (b)(2).)
- b). The state certifies that it has in effect and is following a residential anti-displacement and relocation assistance plan in connection with any activity assisted with funding under the CDBG program.
- c). The state certifies its compliance with restrictions on lobbying required by 24 CFR Part 87, together with disclosure forms, if required by Part 87.
- d). The state certifies that the Action Plan for Disaster Recovery is authorized under state law and that the state and any entity or entities designated by the state, possesses the legal authority to carry out the program for which it is seeking funding, in accordance with applicable HUD regulations and this Notice.
- e). The state certifies that it will comply with the acquisition and relocation requirements of the Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970, as amended, and implementing regulations at 49 CFR Part 24, except where waivers or alternative requirements are provided for this grant.
- f). The state certifies that it will comply with Section 3 of the Housing and Urban Development Act of 1968 (12 U.S.C. 17001u), and implementing regulations at 24 CFR Part 135.
- g). The state certifies that it is following a detailed citizens participation plan that satisfies the requirements of 24 CFR 91.105 or 91.115, as applicable (except as provided for in notices providing waivers and alternative requirements for this grant), and that each unit of general local government receiving assistance from the state is following a detailed citizen participation plan that satisfies the requirements of 24 CFR 570.486 (except as provided for in notices providing waivers and alternative requirements for this grant).
- h). The state certifies that it has consulted with affected units of local government in counties designated in covered major disaster declarations in the nonentitlement, entitlement and tribal areas of the state in determining the method of distribution of funding;
- i). The state certifies that it is complying with each of the following criteria:
 - 1) Funds will be used solely for necessary expenses related to disaster relief, long-term recovery and restoration of infrastructure, housing and economic revitalization in areas affected by severe storms and flooding that occurred between March and May, 2010, for which the President declared a major disaster covering an entire State or States with more than 20 counties declared major disasters, under title IV of the Robert T. Stafford Disaster Relief and Emergency Assistance Act (42 U.S.C. 5121 et seq.).
 - 2) With respect to activities expected to be assisted with CDBG disaster recovery funds, the action plan has been developed so as to give the maximum feasible priority to activities that will benefit low and moderate income families.
 - 3) The aggregate use of CDBG disaster recovery funds shall principally benefit low and moderate income families in a manner that ensures that at least 50 percent of the amount is expended for the benefit of such families.
 - 4) The state will not attempt to recover any capital costs of public improvements assisted with CDBG disaster recovery grant funds, by assessing any amount against properties owned and occupied by persons of low and moderate income, including any fee charged or assessment made as a condition of obtaining access to such public improvements, unless (A) disaster recovery grant funds are used to pay the proportion of such fee or assessment that relates to the capital costs of such public improvements that are financed from revenue sources other than under this title; or (B) for purposes of assessing any amount against properties owned and occupied by persons of moderate income, the grantee certifies to the Secretary that it lacks sufficient CDBG funds (in any form) to comply with the requirements of clause (A).
- j). The state certifies that the grant will be conducted and administered in conformity with Title VI of the Civil Rights Act of 1964 (42 U.S.C. 2000d) and the Fair Housing Act (42 U.S.C. 3601-3619) and implementing regulations.
- k). The state certifies it has and will require units of general local government that receive grant funds certify they have adopted and are enforcing:
 - 1) A policy prohibiting the use of excessive force by law enforcement agencies within its jurisdiction against any individuals engaged in non-violent civil rights demonstrations; and
 - 2) A policy of enforcing applicable state and local laws against physically barring entrance to or exit from a facility or location that is the subject of such non-violent civil rights demonstrations within its jurisdiction.
- l). The state certifies that each state grant recipient or administering entity has the capacity to carry out disaster recovery activities in a timely manner, or the state has a plan to increase the capacity of any state grant recipient or administering entity



Those who are hearing-impaired may call TTY 800-648-6056. Please send written comments to Michael Hale, DLG, 1024 Capital Center Drive, Suite 340, Frankfort, Kentucky 40601, by email to mike.hale@ky.gov, or by facsimile at 502-573-1519. You may also contact Mr. Hale at (502)573-2382 ext. 262. Equal Housing and Equal Employment Opportunity

The grant application deadline was extended until August 15, 2011. A number of the potential grantees asked for an extension of the grant application deadline to complete surveys and qualify their projects for the Low/Mod income national objective.

DEPARTMENT FOR LOCAL GOVERNMENT WILL ACCEPT PUBLIC COMMENTS ON THE AMENDED (#2) COMMONWEALTH OF KENTUCKY

**ACTION PLAN FOR CDBG 2010 DISASTER RECOVERY FUNDS
JANUARY 5 – JANUARY 13, 2012**

The draft Commonwealth of Kentucky Amended Action Plan for CDBG 2010 Disaster Recovery Funds is available for public review and comment. To view click here _____, the proposed revisions are highlighted in yellow.

The Commonwealth of Kentucky Amended Action Plan (#2) for CDBG 2010 Disaster Recovery Funds will be available for public review and comment January 5 – January 13, 2012. Written comments will be accepted, addressed and, where applicable, incorporated into the document. A summary of comments will be submitted to HUD.

Those who are hearing-impaired may call TTY 800-648-6056. Please send written comments to Michael Hale, DLG, 1024 Capital Center Drive, Suite 340, Frankfort, Kentucky 40601, by email to mike.hale@ky.gov, or by facsimile at 502-573-1519. You may also contact Mr. Hale at (502)573-2382 ext. 262. Equal Housing and Equal Employment Opportunity

THE DEPARTMENT FOR LOCAL GOVERNMENT DID NOT RECEIVE ANY COMMENTS ABOUT THE PUBLISHED AMENDED #2 ACTION PLAN.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$12,997,675.00
Total Budget	\$0.00	\$12,997,675.00
Total Obligated	(\$1,122.00)	\$12,749,714.00
Total Funds Drawdown	\$427,807.62	\$10,749,283.11
Program Funds Drawdown	\$427,807.62	\$10,749,283.11
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$379,453.62	\$10,700,659.11
Match Contributed	\$34,000.00	\$9,957,000.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		77.70%
Overall Benefit Percentage (Actual)		77.74%
Minimum Non-Federal Match	\$0.00	\$9,957,000.00
Limit on Public Services	\$1,950,000.00	\$0.00
Limit on Admin/Planning	\$1,300,000.00	\$681,410.11
Limit on State Admin	\$0.00	\$387,609.11

Progress Toward Activity Type Targets

Progress Toward National Objective Targets



Overall Progress Narrative:

Staff admin draw #15 (Feb-Apr); Local admin for Columbia 11D-014, Benton 11D-031, Berea 11D-042, Nicholasville 11D-047, Winchester 11D-049& Tompkinsville 11D-074: Columbia 11D-014 Project completed and closed. Restored 650 LF of stream bank on Russell creek and constructed a 285' long retaining wall to contain landslide above the treatment plant.; Stanton 11D-020 beneficiaries was reported on prior QPR. This qpr is showing the actual completiomm date and marking project as complete; morehead 11D-025 marked as completedd; Benton 11D-031 Draw #1 only paid half of request due to outstanding monitoring issues; Edmonton 11D-041increased budget to include one more bridge repair. Funds are from other project that had unutilized funds; Berea 11D-042 Project is closed and completed 1,997 LF of drainage pipe and 440 feet of curb and several drainage boxes, Draw #3 final;Nicholasville 11D-049 draw #6;

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DI-10-11D-000-001, State Administration	\$23,074.62	\$390,000.00	\$225,676.11
DI-10-11D-000-002, Local Administration	\$25,697.00	\$210,343.00	\$161,933.00
DI-10-11D-000-003, Community Development	\$379,036.00	\$12,399,657.00	\$10,361,674.00



Activities

Project # / Title: DI-10-11D-000-001 / State Administration

Grantee Activity Number: DI-10-11D-000-001

Activity Title: State Administration

Activity Category:

Administration

Project Number:

DI-10-11D-000-001

Projected Start Date:

06/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Commonwealth of KY-Dept. for Local Government

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$390,000.00

Total Budget

\$0.00

\$390,000.00

Total Obligated

\$0.00

\$390,000.00

Total Funds Drawdown

\$23,074.62

\$225,676.11

Program Funds Drawdown

\$23,074.62

\$225,676.11

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$23,074.62

\$225,676.11

Commonwealth of KY-Dept. for Local Government

\$23,074.62

\$225,676.11

Match Contributed

\$0.00

\$0.00

Activity Description:

Provide administration and technical assistance to local communities for the implementation of disaster recovery projects.

Location Description:

Frankfort, Kentucky

Activity Progress Narrative:

Staff admin draw #15 (Feb-Apr)



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DI-10-11D-000-002 / Local Administration

Grantee Activity Number: DI-10-11D-000-002

Activity Title: Local Administration

Activity Category:

Administration

Project Number:

DI-10-11D-000-002

Projected Start Date:

06/01/2011

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Local Administration

Projected End Date:

06/30/2017

Completed Activity Actual End Date:

Responsible Organization:

Commonwealth of KY-Dept. for Local Government

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2015

N/A

To Date

\$210,343.00

Total Budget

\$0.00

\$210,343.00

Total Obligated

\$0.00

\$210,343.00

Total Funds Drawdown

\$25,697.00

\$161,933.00

Program Funds Drawdown

\$25,697.00

\$161,933.00



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,697.00	\$161,933.00
Commonwealth of KY-Dept. for Local Government	\$25,697.00	\$161,933.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Provide for the local administration of the projects

Location Description:

Various local communities in the Commonwealth of Kentucky.

Activity Progress Narrative:

Local admin for Columbia 11D-014, Benton 11D-031, Berea 11D-042, Nicholasville 11D-047 Winchester 11D-049& Tompkinsville 11D-074

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: DI-10-11D-000-003 / Community Development

Grantee Activity Number: DI-10-11D-014-003
Activity Title: Columbia-streambank stabilization

Activity Category: Dike/dam/stream-river bank repairs
Activity Status: Completed



Project Number:

DI-10-11D-000-003

Projected Start Date:

08/30/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Project Title:

Community Development

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

04/16/2015

Responsible Organization:

City of Columbia

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$567,751.00
Total Budget	\$0.00	\$567,751.00
Total Obligated	\$0.00	\$591,000.00
Total Funds Drawdown	\$0.00	\$567,751.00
Program Funds Drawdown	\$0.00	\$567,751.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$567,751.00
City of Columbia	\$0.00	\$567,751.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In May 2010 the wastewater treatment plant suffered severe damage. The damage included failure of the plant's electrical and control components, backup generators and disinfection systems and pumping systems. Also the damages was severe erosion on the banks of the adjacent Russell Creek and the landslide above the plant that would have to be addressed to complete the recovery. This project will also reconstruct the banks of Russell Creek and stabilize the landslide.

Location Description:

Along the banks of Russell Creek in the City of Columbia.

Activity Progress Narrative:

Project completed and closed . Restored 650 LF of stream bank on Russell creek and constructed a 285' long retaining wall to contain landslide above the treatment plant.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	1042	474	3312	45.77

LMI%:	45.77
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	DI-10-11D-020-003
Activity Title:	Stanton-Wastewater Treatment Plant

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

DI-10-11D-000-003

Projected Start Date:

08/01/2012

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Community Development

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

05/15/2015

Responsible Organization:

City of Stanton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,132,044.00
Total Budget	\$0.00	\$1,132,044.00
Total Obligated	\$0.00	\$1,132,044.00
Total Funds Drawdown	\$0.00	\$1,132,044.00
Program Funds Drawdown	\$0.00	\$1,132,044.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,132,044.00
City of Stanton	\$0.00	\$1,132,044.00
Match Contributed	\$0.00	\$9,923,000.00

Activity Description:

Construction of a regional wastewater treatment plant to lift tap on ban by Division of Water and keep and retain jobs in area.

Location Description:

The plant will be located in the City of Stanton.

Activity Progress Narrative:

Stanton 11D-020 beneficiaries was reported on prior QPR. This qpr is showing the actual completion date and marking project as complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	8/20
# of Businesses	0	8/35



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Retained	0	0	0	23/100	70/75	166/245	56.02

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	1604/150	677/100	4024/455	56.68

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DI-10-11D-025-003

Activity Title: Morehead-reconstruction of wastewater plant

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DI-10-11D-000-003

Projected Start Date:

05/01/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Community Development

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

03/10/2015

Responsible Organization:

City of Morehead

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$337,964.00
Total Budget	\$0.00	\$337,964.00
Total Obligated	\$0.00	\$337,964.00
Total Funds Drawdown	\$0.00	\$337,964.00
Program Funds Drawdown	\$0.00	\$337,964.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$337,694.00
City of Morehead	\$0.00	\$337,694.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project proposes to rebuild the Morehead wastewater treatment Plant, which was severely damaged during the flood event. Components include replacment and reconditioning of electrical equipment and wiring. Clean exisiting conduit and recondition blower 1,2 and 3 and recondition of influent and effluent pumps, flow meters,thickeners, and clarifiers.

Location Description:

The plant is located at 135 South Wilson Avenue, Morehead, Ky.

Activity Progress Narrative:

project is complete and closed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Linear feet of Public	30	30/30



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	1382	618	4434	45.11

LMI%:	45.11
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DI-10-11D-031-003
Activity Title:	Benton-Sewer system rehab

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DI-10-11D-000-003

Projected Start Date:

08/31/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

Community Development

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Benton1

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$294,120.00
Total Budget	\$0.00	\$294,120.00
Total Obligated	\$0.00	\$294,120.00
Total Funds Drawdown	\$142,833.00	\$142,833.00
Program Funds Drawdown	\$142,833.00	\$142,833.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$142,833.00	\$142,833.00
City of Benton1	\$142,833.00	\$142,833.00
Match Contributed	\$0.00	\$0.00

Activity Description:

In the May flood event of 2010, the City of Benton's sewer system was damaged by the storm waters and the high volume of the water to the plant was diverted into a stream tributary of the Clarks River. This brought an consent order judgement for the KY Division of Enforcement for the Environmental Cabinet. This project proposed to identify the areas of infiltration and inflow along with repairing damages and debris that will need to be corrected as a result of the flood event. This project proposes to conduct lateral connections rehab; 5,800 LF of gravity sewer replaced or rehab and 20,000 LF of sewer inspection and cleaning.

Location Description:

In the south western portion of the sewer system along and off of KY Highway 58 in the city of Benton.

Activity Progress Narrative:

Draw #1 only paid half of request due to outstanding monitoring issues

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/25800



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	988	487	3870	38.11

LMI%:	38.11
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DI-10-11D-033-003
Activity Title:	Hardin-Sewer system rehab

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

DI-10-11D-000-003

Project Title:

Community Development

Projected Start Date:

09/28/2012

Projected End Date:

12/31/2014

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

03/16/2015

National Objective:

Low/Mod

Responsible Organization:

City of Hardin

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$293,178.00
Total Budget	\$0.00	\$293,178.00
Total Obligated	(\$1,122.00)	\$293,178.00
Total Funds Drawdown	\$0.00	\$293,178.00
Program Funds Drawdown	\$0.00	\$293,178.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$293,178.00
City of Hardin	\$0.00	\$293,178.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The May flood event of 2010 created damages and problems to an aging waste water collection and treatment system and forced heavy sewage into streets and around homes. To recover from the disaster and bring the system up to a normal operations the city proposes to identify, the sections of the system that need to be replaced, repaired and cleaned out.

Location Description:

In the City of Hardin.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	12953/6150



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	225	139	560	65.00

LMI%:	65
-------	----

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DI-10-11D-040-003

Activity Title: Monroe Co.-Bridge replacement

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DI-10-11D-000-003

Projected Start Date:

09/28/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Community Development

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Monroe County Fiscal Court

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$931,402.00
Total Budget	\$0.00	\$931,402.00
Total Obligated	\$0.00	\$650,455.00
Total Funds Drawdown	\$0.00	\$645,897.00
Program Funds Drawdown	\$0.00	\$645,897.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$645,897.00
Monroe County Fiscal Court	\$0.00	\$645,897.00
Match Contributed	\$0.00	\$0.00

Activity Description:

As a result of the May 2010 flood the county proposed to repair the Jenkins road bridge by the removal and replacement of the concrete portion of the existing structure damaged and restore the eroded stream bank. For the H. Branham road bridge, installing gabion baskets along the stream bank and between the abutment columns to stabilize the entire structure. The existing Lyons road bridge is a one lane low water ford that was severely damaged in the May flood. The ongoing problems presented by the condition of the bridge necessitates its replacement. The replacement will be span bridge with a 24' roadway width. The grade and structure will allow the flood waters to pass below the span. The Lyon road bridge serves the entire county and which is LMI. The Jenkins road bridge serves census tract 211719902002 which is LMI. The Branham road bridge has been surveyed and the result show that it is also LMI.

Location Description:

Three bridges in Monroe County. The bridges are located on Lyons road, Jenkins road and H. Branham road.

Activity Progress Narrative:

increased budget to include one more bridge repair. Funds are from other project that had unutilized funds.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	82/110

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	3468	2567	11624	51.92

LMI%:	51.92
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DI-10-11D-041-003
Activity Title:	Edmonton-Sewer rehab

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

DI-10-11D-000-003

Projected Start Date:

09/28/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Community Development

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Edmonton

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$985,000.00
Total Budget	\$0.00	\$985,000.00
Total Obligated	\$0.00	\$980,700.00
Total Funds Drawdown	\$48,354.00	\$800,481.00
Program Funds Drawdown	\$48,354.00	\$800,481.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$752,127.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The May flood event of 2010 completely overwhelmed and created damages to the City of Edmonton's waste water treatment facility. This project will involve the replacement of 7,300 LF of 10" and 9,600 LF of 8" gravity sewers, rehabilitation of 10,400 LF of 10" and 8" gravity sewers, rehabilitation of 135 manholes and pump station replacement and replacement/rehabilitation of equipment at the wastewater treatment plant.

Location Description:

In the City of Edmonton.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/27300



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	537	220	1446	52.35

LMI%:	52.35
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DI-10-11D-042-003

Activity Title: Berea-Stormwater Drainage Improvements

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

DI-10-11D-000-003

Projected Start Date:

10/30/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Community Development

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

05/01/2015

Responsible Organization:

City of Berea

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$291,183.00
Total Budget	\$0.00	\$291,183.00
Total Obligated	\$0.00	\$292,200.00
Total Funds Drawdown	\$69,043.00	\$291,183.00
Program Funds Drawdown	\$69,043.00	\$291,183.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$69,043.00	\$291,183.00
City of Berea	\$69,043.00	\$291,183.00
Match Contributed	\$34,000.00	\$34,000.00

Activity Description:

The flooding event of May caused water to accumulate in the northeast corner of the watershed at the intersection of Highway 1016 and Water Street. This cause flooding to businesses and homes. The flood crossed the Highway which is the eastern corridor into Berea and blocked some residents from travelling to or from work for two days. This project will control the flood waters by installing 7 combination type of inlets to be constructed along Rockcastle Street and two grate inlets located in backyards of houses across Rockcastle Street. Also a curb inlet on Highway 1016 will be used to capture street flood water coming off the highway. The diameter of the storm sewer pipes will vary in size form 12" to 30".

Location Description:

Approximately 8.2 acres in the Rockcastle neighborhood on the northeast side of the City of Berea along Highway 1016.

Activity Progress Narrative:

Project is closed and completed 1,997 LF of drainage pipe and 440 feet of curb and several drainage boxes, Draw #3 final



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	1997	1997/400

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census Method			
	Low	Mod	Total	Low/Mod
	2573	1846	8021	55.09

LMI%:	55.09
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DI-10-11D-045-003
Activity Title:	Harrodsburg-water main protection

Activity Category:
Rehabilitation/reconstruction of public facilities

Project Number:
DI-10-11D-000-003

Projected Start Date:
08/30/2012

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Community Development

Projected End Date:
08/30/2013

Completed Activity Actual End Date:
06/30/2013

Responsible Organization:
City of Harrodsburg

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$294,000.00
Total Budget	\$0.00	\$294,000.00
Total Obligated	\$0.00	\$294,000.00
Total Funds Drawdown	\$0.00	\$294,000.00
Program Funds Drawdown	\$0.00	\$294,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$294,000.00
City of Harrodsburg	\$0.00	\$294,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The proposed project includes the construction of the slope along the bank of Cedar Branch Creek to support the raw water transmissions mains using helical piers, as a result of the damages suffered from the floods in May of 2010.

Location Description:

Along Cedar Branch Creek in the City of Harrodsburg.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Survey Method

	Low	Mod	Total	Low/Mod
# of Persons	7065	7066	26541	53.24

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DI-10-11D-049-003
Activity Title:	Winchester-Storm sewer rehab

Activity Category:

Construction/reconstruction of water/sewer lines or systems

Activity Status:

Under Way

Project Number:

DI-10-11D-000-003

Project Title:

Community Development

Projected Start Date:

08/30/2012

Projected End Date:

06/30/2015

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

City of Winchester

Overall	Apr 1 thru Jun 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$609,000.00
Total Budget	\$0.00	\$609,000.00
Total Obligated	\$0.00	\$608,580.00
Total Funds Drawdown	\$118,806.00	\$170,969.00
Program Funds Drawdown	\$118,806.00	\$170,969.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$118,806.00	\$170,969.00
City of Winchester	\$118,806.00	\$170,969.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Two of the culverts heavily damaged during the May 2010 storm included erosion to the banks along with damages to the ends of the structure. As a result these will be replaced and the ditch line improved to increase drainage and wing walls and rip-rapp will be added to stabilize the structure. Also for two of the project areas a headwall w/grate will be installed on the discharge end of the 30" RCP drain pipe and installation of a 24" skewed headwall with grate on the inlet pipe.

Location Description:

The following locations in the City of Winchester: Spring Street Culvert, C.G. Stephenson Drive; Virginia Avenue and the Fifth Street culvert.

Activity Progress Narrative:

Draw #6

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/35



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

# of Persons	Low	Mod	Total	Low/Mod
	2782	1010	5554	68.28

LMI%:	68.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	15
Monitoring Visits	0	17
Audit Visits	0	0
Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	19
Report/Letter Issued	0	15

